

August 22nd 2017 Update:

Phase I construction continues on foundation preparation and underground utilities. Contract is 177 days into construction of a total 884 days in the contract or 20% complete by time. It is on track for earned value. Phase II 60% design received July 2017 and under County review. A request for proposals was advertised in July for biosolids management services. Award to responsive and responsible bidder is pending and contract is expected to begin February 1, 2018 which will provide for a temporary Class B lime stabilization process for approximately one year then transition to distribution of anaerobically digested Class B product and ultimately distribution of dried biosolids if the contract is extended to its maximum five-year term.





