

## **March 15, 2017 Update:**

**Little Patuxent Water Reclamation Plant 8<sup>th</sup> Addition** –Purchasing has issued purchase order to contractor, Clark Construction based upon their Phase I Guaranteed Maximum Price (GMP1) proposal. Notice to Proceed provided to Clark February 24, 2017. Clark has mobilized and begun select demolition. The design and construction team met with Synagro to plan for temporary processing equipment during construction of Phase II (dryer building) now proposed in same location as existing lime stabilization process. Design of Phase II is ongoing (<30% complete). Next design workshop will be March 24, 2017 to get County buy-in of dryer building layout. The 30% submittal is expected in April. A groundbreaking ceremony is planned for April 25, 2017 at 2pm.